Comm Hill 2 Phase II Perimeter Sample Results

Week of March 14th through March 18th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
3/14/2022	Removed from monitoring network			5	ND	0.0049	Intermittent monitoring			Removed from monitoring network				ND	0.0030
3/15/2022				ND	ND	<0.0010							ND	ND	<0.0010
3/16/2022				1	ND	0.0010							ND	ND	<0.0010
3/17/2022				1	ND	0.0010	2	ND	0.0021				1	ND	0.0010
3/18/2022				ND	ND	<0.0010	3	ND	0.0031				2	ND	0.0021

BAAQMD Guidelines

<0.016 Structures/cc

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
3/14/2022	2	ND	0.0020	2	ND	0.0019	2	ND	0.0019	ND	1	0.0010	ND	2	0.0019
3/15/2022	ND	ND	<0.0010	2	ND	0.0021	3	ND	0.0031	1	ND	0.0010	4	ND	0.0041
3/16/2022	ND	ND	<0.0010	2	ND	0.0021	3	1	0.0041	ND	ND	<0.0010	4	1	0.0052
3/17/2022	ND	ND	<0.0010	2	ND	0.0021	2	ND	0.0021	3	ND	0.0031	1	1	0.0021
3/18/2022	ND	ND	<0.0010	3	ND	0.0031	3	ND	0.0031	2	ND	0.0021	1	1	0.0021

BAAQMD Guidelines

<0.016 Structures/cc

- 1 Chrysotile Asbestos
- ${\bf 2}\ {\bf -Amphibole}\ {\bf Asbestos}\ {\bf -Including}\ {\bf regulated}\ {\bf and}\ {\bf non-regulated}\ {\bf amphibole}\ {\bf asbestos}$
- 3 Structures/CC Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e