

Comm Hill 2 Phase II Perimeter Sample Results
 Week of October 3rd through October 7th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
10/3/2022				2	ND	0.0020							ND	ND	<0.0010
10/4/2022															
10/5/2022				ND	ND	<0.0010							ND	ND	<0.0010
10/6/2022				1	ND	0.0010							ND	ND	<0.0010
10/7/2022															
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
10/3/2022	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	2	1	0.0029
10/4/2022															
10/5/2022	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	38	ND	0.0396	8	ND	0.0083
10/6/2022	ND	ND	<0.0010	ND	1	0.0010	ND	1	0.0010	ND	ND	<0.0010	1	ND	0.0010
10/7/2022															
BAAQMD Guidelines										<0.016 Structures/cc					

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e