

Comm Hill 2 Phase II Perimeter Sample Results
 Week of December 5th through December 9th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
12/5/2022				1	ND	0.0010							ND	ND	<0.0010
12/6/2022				ND	ND	<0.0010	ND	ND	<0.0010				ND	ND	<0.0010
12/7/2022				ND	ND	<0.0009	2	ND	0.0018				ND	ND	<0.0009
12/8/2022				ND	ND	<0.0010	ND	ND	<0.0010				ND	ND	<0.0010
12/9/2022				ND	ND	<0.0010							ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
12/5/2022	3	ND	0.0029	ND	ND	<0.0010	1	ND	0.0010	3	ND	0.0031	ND	ND	<0.0010
12/6/2022	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010
12/7/2022	1	ND	0.0009	ND	ND	<0.0009	1	ND	0.0009	1	ND	0.0009	1	ND	0.0009
12/8/2022	ND	ND	<0.0010	1	ND	0.0010	1	1	0.0020	ND	ND	<0.0010	ND	ND	<0.0010
12/9/2022	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e