

Comm Hill 2 Phase II Perimeter Sample Results
 Week of April 12th through April 16th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/12/2021	ND	ND	<0.0010	1	ND	0.0010	1	ND	0.0010	1	ND	0.0010	ND	1	0.0010
4/13/2021	1	ND	0.0010	2	ND	0.0019	18	ND	0.0172	2	1	0.0029	1	ND	0.0010
4/14/2021	ND	ND	<0.0010	2	1	0.0029	1	ND	0.0010	1	ND	0.0010	ND	1	0.0010
4/15/2021	ND	ND	<0.0010	1	ND	0.0010	1	ND	0.0010	3	2	0.0048	1	ND	0.0010
4/16/2021	ND	1	0.0010	1	ND	0.0010	1	1	0.0019	ND	ND	<0.0010	ND	ND	<0.0010
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/12/2021	2	1	0.0029	1	ND	0.0010	2	1	0.0029	1	1	0.0020	ND	ND	<0.0010
4/13/2021	1	ND	0.0010	1	ND	0.0010	2	ND	0.0019	1	ND	0.0010	ND	ND	<0.0010
4/14/2021	2	ND	0.0019	ND	1	0.0010	4	ND	0.0039	ND	ND	<0.0010	ND	ND	<0.0010
4/15/2021	ND	ND	<0.0010	6	ND	0.0057	3	1	0.0038	1	ND	0.0010	4	ND	0.0041
4/16/2021	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	1	1.0000	0.0019	ND	ND	<0.0010
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND

BAAQMD Guidelines Trigger Level for increased dust control measures