

Comm Hill 2 Phase II Perimeter Sample Results
 Week of April 11th through April 15th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/11/2022				ND	ND	<0.0010	ND	1	0.0010				ND	ND	<0.0010
4/12/2022				3	ND	0.0031	5	ND	0.0051				3	ND	0.0031
4/13/2022				1	ND	0.0010	1	ND	0.0010				ND	ND	<0.0010
4/14/2022				1	ND	0.0010	4	ND	0.0041				ND	ND	<0.0010
4/15/2022				1	ND	0.0010	1	ND	0.0010				ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/11/2022	2	ND	0.0020	3	ND	0.0030	ND	ND	<0.0010	7	ND	0.0071	2	ND	0.0020
4/12/2022	ND	ND	<0.0010	2	ND	0.0021	3	ND	0.0031	12	ND	0.0123	19	ND	0.0195
4/13/2022	ND	ND	<0.0010	3	ND	0.0031	3	ND	0.0031	3	ND	0.0031	1	ND	0.0010
4/14/2022	ND	ND	<0.0010	4	ND	0.0041	3	ND	0.0031	16	ND	0.0165	4	ND	0.0041
4/15/2022	ND	ND	<0.0010	ND	1	0.0010	ND	ND	<0.0010	1	ND	0.0010	1	ND	0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e