

Comm Hill 2 Phase II Perimeter Sample Results

Week of June 15th through June 19th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc
6/15/2020	ND	ND	<0.0009	ND	ND	<0.0010	ND	ND	<0.0010	5	ND	0.0050	ND	ND	<0.0010
6/16/2020	ND	ND	<0.0009	4	ND	0.0039	1	ND	0.0010	9	1	0.0097	ND	ND	<0.0010
6/17/2020	1	ND	0.0009	ND	ND	<0.0009	ND	ND	<0.0010	16	1	0.0164	ND	ND	<0.0009
6/18/2020	2	ND	0.0019	11	ND	0.0107	8	1	0.0088	17	ND	0.0163	1	ND	0.0010
6/19/2020	1	1	0.0019	7	ND	0.0072	1	2	0.0030	5	ND	0.0052	2	1	0.0019
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			
	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	
6/15/2020	6	ND	0.0061	2	ND	0.0020	14	ND	0.0137	
6/16/2020	ND	ND	<0.0010	2	ND	0.0019	14	ND	0.0135	
6/17/2020	6	ND	0.0055	2	1	0.0028	22	ND	0.0229	
6/18/2020	ND	ND	<0.0010	ND	1	0.0010	12	1	0.0126	
6/19/2020	1	1	0.0018	ND	ND	<0.0009	6	1	0.0065	
BAAQMD Guidelines										<0.016 Structures/cc

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures