

Comm Hill 2 Phase II Perimeter Sample Results

Week of June 8th through June 12th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
6/8/2020	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	6	ND	0.0060	ND	ND	<0.0010
6/9/2020	ND	ND	<0.0010	1	1	0.0019	6	2	0.0073	6	ND	0.0057	ND	1	0.0010
6/10/2020	ND	ND	<0.0010	2	2	0.0039	6	ND	0.0057	4	1	0.0048	ND	ND	<0.0010
6/11/2020	4	ND	0.0038	1	ND	0.0010	3	1	0.0038	8	ND	0.0076	ND	ND	<0.0009
6/12/2020	1	ND	0.0009	2	ND	0.0020	1	ND	0.0010	8	ND	0.0079	1	ND	0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
6/8/2020	ND	ND	<0.0010	1	ND	0.0010	19	ND	0.0184
6/9/2020	ND	ND	<0.0010	17	ND	0.0161	7	1	0.0076
6/10/2020	ND	ND	<0.0010	7	1	0.0077	1	ND	0.0010
6/11/2020	8	ND	0.0076	4	ND	0.0041	ND	ND	<0.0010
6/12/2020	2	ND	0.0019	3	ND	0.0030	ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc						

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures