

Comm Hill 2 Phase II Perimeter Sample Results

Week of July 6th through July 10th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc
7/6/2020	3	ND	0.0029	4	ND	0.0039	1	ND	0.0010	3	ND	0.0030	ND	ND	<0.0010
7/7/2020	1	ND	0.0010	1	ND	0.0010	2	ND	0.0019	ND	ND	<0.0010	7	ND	0.0067
7/8/2020	ND	ND	<0.0009	1	ND	0.0010	1	ND	0.0009	9	ND	0.0085	1	ND	0.0010
7/9/2020	ND	ND	<0.0009	3	ND	0.0028	ND	ND	<0.0010	1	ND	0.0010	2	ND	0.0019
7/10/2020	1	ND	0.0010	1	ND	0.0010	1	ND	0.0010	5	ND	0.0048	2	ND	0.0020
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8		
	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc ³	Chrysotile	Amphibole ²	Structures /cc ³
7/6/2020	1	ND	0.0010	1	ND	0.0010	ND	ND	<0.0010
7/7/2020	4	ND	0.0038	2	ND	0.0019	ND	ND	<0.0009
7/8/2020	4	ND	0.0039	ND	ND	<0.0009	4	ND	0.0038
7/9/2020	1	ND	0.0009	ND	ND	<0.0010	ND	ND	<0.0010
7/10/2020	ND	ND	<0.0010	3	ND	0.0029	3	ND	0.0030
BAAQMD Guidelines									
<0.016 Structures/cc									

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures