

Comm Hill 2 Phase II Perimeter Sample Results

Week of February 28th through March 4th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
2/28/2022	ND	ND	<0.0010	4	ND	0.0039	7	1	0.0075	2	ND	0.0020	ND	ND	<0.0010
3/1/2022	ND	ND	<0.0010	2	1	0.0031	4	ND	0.0041	2	ND	0.0020	ND	ND	<0.0010
3/2/2022	Removed from monitoring network			3	2	0.0051	5	1	0.0620	Removed from monitoring network			7	1	0.0082
3/3/2022				1	ND	0.0010	16	ND	0.0168				ND	ND	<0.0010
3/4/2022				ND	ND	<0.0010	Intermittant monitoring						ND	ND	<0.0010
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
2/28/2022	ND	ND	<0.0010	2	ND	0.0019	1	2	0.0029	2	ND	0.0020	3	1	0.0039
3/1/2022	ND	ND	<0.0010	1	ND	0.0010	4	3	0.0071	5	3	0.0081	3	ND	0.0030
3/2/2022	5	2	0.0052	1	ND	0.0010	3	ND	0.0031	6	ND	0.0062	1	2	0.0031
3/3/2022	ND	ND	<0.0010	1	ND	0.0010	2	ND	0.0021	3	ND	0.0031	4	ND	0.0042
3/4/2022	2	ND	0.0021	1	ND	0.0010	3	ND	0.0031	1	ND	0.0010	ND	ND	<0.0010
BAAQMD Guidelines										<0.016 Structures/cc					

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e