

Comm Hill 2 Phase II Perimeter Sample Results
 Week of May 9th through May 13th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
5/9/2022				4	3	0.0070							1	ND	0.0010
5/10/2022				5	ND	0.0050							3	ND	0.0031
5/11/2022				ND	1	0.0010							3	ND	0.0031
5/12/2022				5	ND	0.0052							2	ND	0.0021
5/13/2022				2	ND	0.0021							ND	ND	<0.0010
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
5/9/2022	ND	ND	<0.0010	ND	ND	<0.0010	3	ND	0.0030	2	ND	0.0020	10	1	0.0110
5/10/2022	ND	ND	<0.0010	4	ND	0.0041	ND	ND	<0.0010	2	ND	0.0021	4	1	0.0052
5/11/2022	ND	ND	<0.0010	2	ND	0.0021	5	ND	0.0052	13	ND	0.0134	11	ND	0.0114
5/12/2022	1	ND	0.0010	4	ND	0.0041	5	ND	0.0052	9	ND	0.0093	15	ND	0.0154
5/13/2022	1	ND	0.0010	2	ND	0.0021	4	1	0.0051	6	ND	0.0062	12	ND	0.0124
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e