

**Comm Hill 2 Phase II Perimeter Sample Results**  
 Week of September 6th through September 10th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
9/6/2021															
9/7/2021	ND	3	0.0030	5	3	0.0080	5	ND	0.0050	4	ND	0.0040	5	ND	0.0050
9/8/2021	3	ND	0.0030	4	ND	0.0041	3	ND	0.0030	3	ND	0.0030	1	1	0.0020
9/9/2021	1	ND	0.0010	10	ND	0.0101	9	ND	0.0091	6	ND	0.0061	2	1	0.0030
9/10/2021	ND	ND	<0.0010	5	ND	0.0050	ND	ND	<0.0010	ND	1	0.0010	1	ND	0.0010
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
9/6/2021															
9/7/2021	5	ND	0.0050	ND	ND	<0.0010	3	2	0.0050	6	3	0.0090	1	ND	0.0010
9/8/2021	19	1	0.0202	3	ND	0.0030	3	ND	0.0030	5	1	0.0061	6	1	0.0071
9/9/2021	ND	ND	<0.0010	2	ND	0.0020	2	1	0.0030	1	ND	0.0010	ND	ND	<0.0010
9/10/2021	1	ND	0.0010	1	ND	0.0010	2	1	0.0030	5	2	0.0070	2	1	0.0030
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured