

Comm Hill 2 Phase II Perimeter Sample Results
 Week of September 20th through September 24th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
9/20/2021	ND	ND	<0.0010	4	ND	0.0038	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010
9/21/2021	ND	ND	<0.0010	16	4	0.0311	16	8	0.0280	7	ND	0.0073	ND	ND	<0.0010
9/22/2021	ND	ND	<0.0010	4	3	0.0071	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010
9/23/2021	ND	ND	<0.0010	4	1	0.0050	3	ND	0.0030	4	1	0.0050	ND	ND	<0.0010
9/24/2021	ND	ND	<0.0010	3	ND	0.0031	3	2	0.0052	3	1	0.0041	ND	ND	<0.0010
BAAQMD Guidelines												<0.016 Structures/cc			

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
9/20/2021	3	ND	0.0029	2	2	0.0038	ND	ND	<0.0010	2	ND	0.0019	1	ND	0.0010
9/21/2021	4	ND	0.0041	5	ND	0.0052	4	ND	0.0041	4	1	0.0052	3	3	0.0062
9/22/2021	2	1	0.0031	1	ND	0.0010	7	2	0.0092	4	ND	0.0041	3	1	0.0041
9/23/2021	10	ND	0.0101	6	ND	0.0061	3	ND	0.0030	4	ND	0.0040	ND	2	0.0020
9/24/2021	ND	ND	<0.0010	ND	ND	<0.0010	1	ND	0.0010	5	ND	0.0051	ND	1	0.0010
BAAQMD Guidelines												<0.016 Structures/cc			

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured