

Comm Hill 2 Phase II Perimeter Sample Results
 Week of January 11th through January 15th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/11/2021	1	ND	0.0009	ND	ND	<0.0009	3	1	0.0038	3	1	0.0038	2	2	0.0038
1/12/2021	1	ND	0.0010	ND	ND	<0.0010	1	1	0.0019	ND	ND	<0.0010	1	ND	0.0010
1/13/2021	1	2	0.0029	ND	1	0.0010	8	1	0.0086	4	ND	0.0038	ND	2	0.0019
1/14/2021	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	4	ND	0.0038	ND	ND	<0.0010
1/15/2021	ND	2	0.0020	1	ND	0.0010	3	ND	0.0030	3	1	0.0039	2	ND	0.0020

BAAQMD Guidelines **<0.016 Structures/cc**

Sampling Date	P6			P7			P8			P9c			P10c		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/11/2021	ND	1	0.0009	4	ND	0.0039	ND	ND	<0.0009	2	1	0.0029	ND	ND	<0.0010
1/12/2021	ND	ND	<0.0010	3	ND	0.0029	3	ND	0.0030	3	ND	0.0029	8	1	0.0088
1/13/2021	1	2	0.0029	ND	4	0.0038	1	ND	0.0010	1	ND	0.0010	2	1	0.0029
1/14/2021	ND	ND	<0.0010	1	2	0.0029	3	ND	0.0029	3	ND	0.0029	1	1	0.0019
1/15/2021	ND	1	0.0010	2	ND	0.0020	5	ND	0.0049	3	1	0.0039	4	1	0.0049

BAAQMD Guidelines **<0.016 Structures/cc**

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND

BAAQMD Guidelines Trigger Level for increased dust control measures