

Comm Hill 2 Phase II Perimeter Sample Results
 Week of January 17th through January 21st, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/17/2022	2	1	0.0030	2	ND	0.0020	2	1	0.0030	2	1	0.0029	5	2	0.0070
1/18/2022	ND	ND	<0.0010	1	ND	0.0010	1	1	0.0020	8	1	0.0091	1	ND	0.0010
1/19/2022	ND	ND	<0.0010	2	ND	0.0020	2	1	0.0030	ND	2	0.0020	ND	ND	<0.0010
1/20/2022	ND	1	0.0010	1	3	0.0040	5	ND	0.0050	2	ND	0.0020	3	ND	0.0030
1/21/2022	ND	ND	<0.0010	8	2	0.0101	14	ND	0.0141	8	ND	0.0081	1	1	0.0020
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10d /P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/17/2022	6	ND	0.0060	5	ND	0.0049	5	ND	0.0049	9	ND	0.0087	67	1	0.1068
1/18/2022	3	3	0.0061	2	2	0.0041	ND	ND	<0.0010	8	4	0.0122	4	1	0.0051
1/19/2022	ND	2	0.0020	1	3	0.0041	3	8	0.0111	ND	1	0.0010	ND	ND	<0.0010
1/20/2022	ND	1	0.0010	1	3	0.0040	4	3	0.0071	4	1	0.0051	2	ND	0.0021
1/21/2022	1	2	0.0030	3	ND	0.0030	10	ND	0.0101	10	1	0.0111	13	2	0.0132
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e