

Comm Hill 2 Phase II Perimeter Sample Results
 Week of January 24th through January 28th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/24/2022	4	1	0.0049	11	ND	0.0108	5	3	0.0081	12	3	0.0147	8	2	0.0100
1/25/2022	ND	ND	<0.0010	3	ND	0.0030	3	1	0.0041	10	3	0.0132	ND	2	0.0020
1/26/2022	6	ND	0.0061	8	1	0.0091	3	ND	0.0030	31	ND	0.0705	1	1	0.0020
1/27/2022	ND	ND	<0.0010	4	ND	0.0041	4	ND	0.0040	2	4	0.0061	ND	2	0.0020
1/28/2022	2	2	0.0040	3	1	0.0040	7	ND	0.0071	2	3	0.0050	ND	2	0.0020
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8			P9d			P10d /P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/24/2022	2	2	0.0040	6	ND	0.0059	8	2	0.0098	14	1	0.0147	19	2	0.0383
1/25/2022	2	2	0.0040	5	ND	0.0051	5	ND	0.0051	7	2	0.0091	3	ND	0.0030
1/26/2022	33	2	0.0354	6	ND	0.0061	6	ND	0.0061	22	ND	0.0668	32	ND	0.0728
1/27/2022	5	ND	0.0051	4	1	0.0051	1	ND	0.0010	ND	2	0.0020	1	1	0.0020
1/28/2022	2	3	0.0051	2	1	0.0030	3	ND	0.0030	8	ND	0.0081	5	1	0.0062
BAAQMD Guidelines			<0.016 Structures/cc												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e