

Comm Hill 2 Phase II Perimeter Sample Results
 Week of January 4th through January 8th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/4/2021	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	1	ND	0.0010
1/5/2021	ND	ND	<0.0010	ND	ND	<0.0010	3	ND	0.0029	4	ND	0.0038	ND	ND	<0.0010
1/6/2021	1	ND	0.0010	ND	ND	<0.0010	1	ND	0.0010	2	ND	0.0020	2	ND	0.0019
1/7/2021	1	ND	0.0010	1	ND	0.0010	1	ND	0.0010	60	ND	0.1429	2	ND	0.0019
1/8/2021	ND	ND	<0.0010	1	ND	0.0010	10	ND	0.0096	5	ND	0.0048	ND	1	0.0010
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9c			P10c		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/4/2021	ND	ND	<0.0010	1	ND	0.0010	2	1	0.0029	1	ND	0.0010	2	ND	0.0019
1/5/2021	ND	ND	<0.0010	3	ND	0.0029	3	ND	0.0029	2	ND	0.0019	1	ND	0.0010
1/6/2021	ND	1	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	2	ND	0.0019	15	1.0000	0.0156
1/7/2021	ND	ND	<0.0010	53	ND	0.2527	ND	ND	<0.0010	47	2	0.1168	20	ND	0.0381
1/8/2021	ND	ND	<0.0010	1	ND	0.0010	4	ND	0.0038	2	ND	0.0019	7	ND	0.0067
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND

BAAQMD Guidelines Trigger Level for increased dust control measures