

Comm Hill 2 Phase II Perimeter Sample Results
 Week of November 8th through November 12th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
11/8/2021	ND	ND	<0.0010	ND	ND	<0.0010	6	ND	0.0060	ND	ND	<0.0010	ND	ND	<0.0010
11/9/2021	20	ND	0.0911	1	ND	0.0010	6	ND	0.0061	1	ND	0.0010	ND	ND	<0.0010
11/10/2021	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	2	1	0.0030	ND	ND	<0.0010
11/11/2021	ND	ND	<0.0010	1	3	0.0040	12	ND	0.0122	2	2	0.0040	ND	ND	<0.0010
11/12/2021	ND	ND	<0.0010	1	ND	0.0010	1	1	0.0020	4	4	0.0082	ND	ND	<0.0010
BAAQMD Guidelines												<0.016 Structures/cc			

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
11/8/2021	2	ND	0.0020	2	ND	0.0020	1	ND	0.0010	4	ND	0.0040	1	ND	0.0010
11/9/2021	1	ND	0.0010	1	ND	0.0010	ND	ND	<0.0010	10	ND	0.0101	7	1	0.0081
11/10/2021	1	2	0.0030	1	ND	0.0010	6	ND	0.0061	2	ND	0.0020	ND	1	0.0010
11/11/2021	1	ND	0.0010	1	1	0.0020	4	1	0.0051	1	ND	0.0010	ND	ND	<0.0010
11/12/2021	ND	ND	<0.0010	4	1	0.0051	1	1	0.0020	ND	1	0.0010	1	ND	0.0010
BAAQMD Guidelines												<0.016 Structures/cc			

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured