

Comm Hill 2 Phase II Perimeter Sample Results

Week of December 6th through December 10th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
12/6/2021	ND	ND	<0.0010	ND	ND	<0.0010	ND	2	0.0020	ND	ND	<0.0010	ND	ND	<0.0010
12/7/2021	ND	ND	<0.0010	5	1	0.0061	2	ND	0.0020	ND	ND	<0.0010	ND	ND	<0.0010
12/8/2021	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010
12/9/2021	ND	ND	<0.0010	2	1	0.0031	1	ND	0.0010	2	ND	0.0020	ND	ND	<0.0010
12/10/2021	ND	ND	<0.0010	1	1	0.0021	10	2	0.0102	2	ND	0.0021	ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
12/6/2021	ND	ND	<0.0010	1	ND	0.0010	3	ND	0.0030	2	1	0.0030	ND	ND	<0.0010
12/7/2021	1	ND	0.0010	ND	ND	<0.0010	6	2	0.0081	4	1	0.0051	3	3	0.0061
12/8/2021	ND	1	0.0010	ND	ND	<0.0010	ND	1	0.0010	1	ND	0.0010	ND	1	0.0010
12/9/2021	ND	ND	<0.0010	2	ND	0.0020	3	ND	0.0031	3	2	0.0051	5	ND	0.0051
12/10/2021	ND	1	0.0010	ND	ND	<0.0010	5	1	0.0062	1	1	0.0020	3	1	0.0041
BAAQMD Guidelines			<0.016 Structures/cc												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured