

Comm Hill 2 Phase II Perimeter Sample Results
Week of February 14th through February 18th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
2/14/2022	2	ND	0.0020	4	ND	0.0040	1	1	0.0021	2	1	0.0029	2	ND	0.0020
2/15/2022	ND	ND	<0.0010	ND	ND	<0.0010	8	ND	0.0080	4	ND	0.0040	6	1	0.0070
2/16/2022	2	ND	0.0020	3	ND	0.0030	13	ND	0.0132	4	2	0.0061	9	2	0.0111
2/17/2022	2	1	0.0030	3	ND	0.0030	ND	1	0.0010	7	1	0.0081	3	1	0.0041
2/18/2022	1	1	0.0020	5	ND	0.0050	4	ND	0.0040	3	1	0.0040	3	ND	0.0030
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
2/14/2022	1	ND	0.0010	2	2	0.0039	3	1	0.0039	6	ND	0.0058	5	2	0.0068
2/15/2022	2	ND	0.0020	7	ND	0.0071	6	ND	0.0061	4	ND	0.0040	16	ND	0.0162
2/16/2022	1	ND	0.0010	1	ND	0.0010	5	2	0.0071	11	ND	0.0111	11	2	0.0131
2/17/2022	2	1	0.0030	2	ND	0.0020	14	ND	0.0142	2	2	0.0041	10	ND	0.0101
2/18/2022	1	ND	0.0010	1	ND	0.0010	3	ND	0.0030	1	ND	0.0010	1	ND	0.0010
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e