

Comm Hill 2 Phase II Perimeter Sample Results
 Week of March 15th through March 19th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
3/15/2021	ND	ND	<0.0009	1	ND	0.0009	ND	1	0.0009	1	ND	0.0009	ND	ND	<0.0010
3/16/2021	1	ND	0.0010	1	ND	0.0010	3	ND	0.0029	ND	ND	<0.0010	3	ND	0.0029
3/17/2021	1	ND	0.0010	1	ND	0.0010	ND	ND	<0.0010	ND	2	0.0019	1	1	0.0019
3/18/2021	ND	ND	<0.0010	3	ND	0.0029	2	ND	0.0019	ND	1	0.0010	ND	ND	<0.0010
3/19/2021	1	ND	0.0010	1	1	0.0019	3	ND	0.0029	1	ND	0.0010	1	ND	0.0010
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9c			P10c		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
3/15/2021	ND	ND	<0.0009	1	ND	0.0009	1	ND	0.0009	3	ND	0.0028	3	ND	0.0028
3/16/2021	1	ND	0.0010	3	ND	0.0028	1	ND	0.0009	12	ND	0.0116	3	ND	0.0029
3/17/2021	ND	ND	<0.0010	1	ND	0.0010	1	1	0.0019	2	ND	0.0019	2	ND	0.0019
3/18/2021	ND	ND	<0.0010	2	ND	0.0019	1	ND	0.0010	1	ND	0.0010	2	ND	0.0019
3/19/2021	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	1	ND	0.0010	2	1	0.0029
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND

BAAQMD Guidelines Trigger Level for increased dust control measures