

Comm Hill 2 Phase II Perimeter Sample Results

Week of April 26th through April 30th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/26/2021	ND	ND	<0.0009	4	1	0.0046	3	1	0.0037	1	ND	0.0009	4	ND	0.0037
4/27/2021	ND	ND	<0.0010	18	ND	0.0172	1	ND	0.0010	6	ND	0.0057	ND	ND	<0.0010
4/28/2021	2	ND	0.0019	2	ND	0.0019	ND	ND	<0.0010	1	ND	0.0010	1	ND	0.0010
4/29/2021	3	1	0.0038	13	2	0.0114	2	ND	0.0019	20	1	0.0335	ND	ND	<0.0010
4/30/2021	2	ND	0.0019	7	ND	0.0067	1	ND	0.0010	2	ND	0.0019	1	ND	0.0010
BAAQMD Guidelines												<0.016 Structures/cc			

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/26/2021	ND	ND	<0.0009	1	ND	0.0009	ND	1	0.0009	21	ND	0.0193	2	ND	0.0018
4/27/2021	1	ND	0.0010	4	1	0.0048	5	ND	0.0048	3	ND	0.0028	1	ND	0.0010
4/28/2021	2	1	0.0029	4	3	0.0067	3	ND	0.0029	2	1	0.0029	2	ND	0.0019
4/29/2021	2	ND	0.0019	3	ND	0.0029	3	ND	0.0029	9	ND	0.0086	10	ND	0.0095
4/30/2021	2	ND	0.0019	2	ND	0.0019	2	ND	0.0019	3	ND	0.0029	1	ND	0.0010
BAAQMD Guidelines												<0.016 Structures/cc			

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND

BAAQMD Guidelines Trigger Level for increased dust control measures