

Comm Hill 2 Phase II Perimeter Sample Results
Week of April 18th through April 22nd, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/18/2022				2	ND	0.0020	3	ND	0.0029				1	ND	0.0010
4/19/2022				5	ND	0.0052	3	ND	0.0031				ND	ND	<0.0010
4/20/2022				ND	ND	<0.0010	5	ND	0.0052				ND	1	0.0010
4/21/2022				ND	ND	<0.0010	ND	ND	<0.0010				4	ND	0.0041
4/22/2022				ND	ND	<0.0010	ND	ND	<0.0010				ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/18/2022	ND	ND	<0.0010	4	ND	0.0040	2	ND	0.0020	6	ND	0.0060	1	ND	0.0010
4/19/2022	2	ND	0.0021	1	1	0.0021	4	ND	0.0041	12	ND	0.0124	12	1	0.0135
4/20/2022	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010
4/21/2022	3	1	0.0041	ND	ND	<0.0010	1	ND	0.0010	3	ND	0.0031	2	ND	0.0021
4/22/2022	3	ND	0.0031	2	ND	0.0021	2	ND	0.0021	4	ND	0.0041	3	ND	0.0031
BAAQMD Guidelines			<0.016 Structures/cc												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e