

Comm Hill 2 Phase II Perimeter Sample Results
 Week of April 25th through April 29th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/25/2022				1	1	0.0019							ND	ND	<0.0010
4/26/2022				1	ND	0.0010							ND	ND	<0.0010
4/27/2022				1	ND	0.0010							ND	ND	<0.0010
4/28/2022															
4/29/2022															
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
4/25/2022	2	ND	0.0019	1	1	0.0019	4	ND	0.0038	2	ND	0.0019	3	ND	0.0028
4/26/2022	ND	ND	<0.0010	2	ND	0.0021	ND	1	0.0010	3	1	0.0042	3	ND	0.0031
4/27/2022	1	ND	0.0010	1	ND	0.0010	2	1	0.0031	3	ND	0.0031	4	ND	0.0041
4/28/2022															
4/29/2022															
BAAQMD Guidelines										<0.016 Structures/cc					

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e