

Comm Hill 2 Phase II Perimeter Sample Results
 Week of June14th through June 18th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
6/14/2021	2	ND	0.0019	17	2	0.0178	3	1	0.0037	3	ND	0.0028	3	ND	0.0028
6/15/2021	ND	ND	<0.0010	12	ND	0.0117	9	ND	0.0088	15	ND	0.0145	2	ND	0.0019
6/16/2021	1	ND	0.0009	1	ND	0.0009	3	1	0.0037	3	ND	0.0028	1	1	0.0019
6/17/2021	3	ND	0.0029	7	ND	0.0069	7	ND	0.0068	13	ND	0.0125	1	1	0.0020
6/18/2021	ND	ND	<0.0009	6	1	0.0066	6	ND	0.0056	4	ND	0.0038	3	ND	0.0028
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
6/14/2021	4	ND	0.0037	12	ND	0.0112	10	1	0.0103	7	ND	0.0066	5	ND	0.0048
6/15/2021	19	1	0.0194	5	ND	0.0049	8	ND	0.0078	21	ND	0.0255	16	ND	0.0155
6/16/2021	3	1	0.0037	3	ND	0.0028	12	ND	0.0113	21	ND	0.0660	15	ND	0.0141
6/17/2021	6	2	0.0077	1	1	0.0020	20	ND	0.0193	22	1	0.0276	21	ND	0.0289
6/18/2021	7	1	0.0075	6	ND	0.0057	1	ND	0.0009	10	ND	0.0094	6	ND	0.0056
BAAQMD Guidelines			<0.016 Structures/cc												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured