

Comm Hill 2 Phase II Perimeter Sample Results
 Week of June 28th through July 2nd, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
6/28/2021	ND	ND	<0.0009	4	ND	0.0037	ND	ND	<0.0009	6	ND	0.0056	ND	ND	<0.0009
6/29/2021	ND	1	0.0010	3	1	0.0038	2	ND	0.0019	9	ND	0.0086	ND	ND	<0.0010
6/30/2021	2	ND	0.0019	2	ND	0.0019	1	ND	0.0010	4	2	0.0058	ND	ND	<0.0010
7/1/2021	1	ND	0.0010	5	ND	0.0049	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010
7/2/2021	ND	ND	<0.0010	ND	ND	<0.0010	3	ND	0.0030	2	ND	0.0020	1	ND	0.0010
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
6/28/2021	11	ND	0.0102	6	ND	0.0056	6	ND	0.0056	3	ND	0.0028	16	ND	0.0149
6/29/2021	4	1	0.0048	4	ND	0.0038	6	ND	0.0058	4	ND	0.0039	3	ND	0.0029
6/30/2021	1	ND	0.0010	2	ND	0.0019	ND	ND	<0.0010	6	1	0.0068	2	ND	0.0019
7/1/2021	2	ND	0.0020	4	ND	0.0039	16	ND	0.0156	5	ND	0.0048	12	ND	0.0117
7/2/2021	5	ND	0.0049	5	ND	0.0049	7	1	0.0078	7	ND	0.0068	4	ND	0.0039
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured