

**Comm Hill 2 Phase II Perimeter Sample Results**  
 Week of May 31th through June 4th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile <sup>1</sup>	Amphibole	Structures/cc <sup>3</sup>	Chrysotile	Amphibole	Structures/cc <sup>3</sup>	Chrysotile	Amphibole	Structures/cc <sup>3</sup>	Chrysotile	Amphibole	Structures/cc <sup>3</sup>	Chrysotile	Amphibole	Structures/cc <sup>3</sup>
5/31/2021	NM														
6/1/2021	ND	ND	<0.0010	1	ND	0.0010	4	ND	0.0040	2	ND	0.0020	ND	ND	<0.0010
6/2/2021	ND	1	0.0010	1	ND	0.0010	1	ND	0.0009	2	ND	0.0020	5	1	0.0058
6/3/2021	ND	ND	<0.0010	ND	ND	<0.0009	1	ND	0.0010	1	ND	0.0010	2	ND	0.0019
6/4/2021	ND	ND	<0.0010	2	ND	0.0019	1	ND	0.0010	2	ND	0.0019	ND	ND	<0.0010

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile <sup>1</sup>	Amphibole	Structures/cc <sup>3</sup>	Chrysotile	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile	Amphibole	Structures/cc <sup>3</sup>	Chrysotile	Amphibole	Structures/cc <sup>3</sup>	Chrysotile	Amphibole	Structures/cc <sup>3</sup>
5/31/2021															
6/1/2021	ND	ND	<0.0010	1	1	0.0020	ND	ND	<0.0010	2	ND	0.0020	ND	ND	<0.0010
6/2/2021	9	ND	0.0086	2	ND	0.0019	1	ND	0.0010	3	ND	0.0029	3	1	0.0038
6/3/2021	13	1	0.0134	2	ND	0.0019	1	1	0.0019	4	ND	0.0038	1	1	0.0019
6/4/2021	1	1	0.0019	1	ND	0.0010	17	2	0.0184	7	ND	0.0068	10	1	0.0106

Memorial Day Holiday, no earth disturbing work on site

One contractor working upwind of P8. Will be told to use more water.

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured