

Comm Hill 2 Phase II Perimeter Sample Results

Week of June 13th through June 17th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
6/13/2022				9	ND	0.0089							3	1	0.0039
6/14/2022				5	ND	0.0052							ND	ND	<0.0010
6/15/2022				6	1	0.0073							3	1	0.0041
6/16/2022				4	ND	0.0042							2	ND	0.0021
6/17/2022				9	ND	0.0092							ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
6/13/2022	ND	ND	<0.0010	2	ND	0.0020	ND	ND	<0.0010	8	ND	0.0075	4	ND	0.0039
6/14/2022	1	ND	0.0010	ND	ND	<0.0010	4	2	0.0062	6	1	0.0073	4	1	0.0052
6/15/2022	1	1	0.0019	6	1	0.0072	4	1	0.0052	3	ND	0.0031	3	ND	0.0031
6/16/2022	1	1	0.0021	4	2	0.0062	6	ND	0.0062	3	ND	0.0031	5	ND	0.0052
6/17/2022	ND	ND	<0.0010	20	ND	0.0206	4	ND	0.0041	13	ND	0.0134	18	ND	0.0185
BAAQMD Guidelines			<0.016 Structures/cc												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e