

Comm Hill 2 Phase II Perimeter Sample Results
 Week of July 5th through July 9th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
7/5/2021	NM														
7/6/2021	1	ND	0.0010	5	ND	0.0048	1	ND	0.0010	1	ND	0.0010	ND	ND	<0.0010
7/7/2021	2	1	0.0029	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010
7/8/2021	8	ND	0.0077	ND	ND	<0.0010	3	ND	0.0029	1	ND	0.0010	ND	1	0.0010
7/9/2021	2	ND	0.0020	2	ND	0.0019	11	ND	0.0108	ND	ND	<0.0010	1	ND	0.0010
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
7/5/2021															
7/6/2021	7	ND	0.0068	4	ND	0.0039	7	1	0.0078	12	ND	0.0118	5	ND	0.0049
7/7/2021	6	ND	0.0057	3	ND	0.0029	4	ND	0.0038	17	ND	0.0163	8	ND	0.0077
7/8/2021	2	2	0.0039	ND	1	0.0010	12	ND	0.0116	6	ND	0.0058	1	1	0.0019
7/9/2021	1	ND	0.0010	ND	ND	<0.0010	4	1	0.0048	1	ND	0.0010	3	1	0.0039
BAAQMD Guidelines										<0.016 Structures/cc					

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

