

Comm Hill 2 Phase II Perimeter Sample Results

Week of August 2nd through August 6th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/2/2021	2	1	0.0029	4	ND	0.0039	ND	1	0.0010	3	ND	0.0029	ND	ND	<0.0010
8/3/2021	1	ND	0.0010	5	ND	0.0049	3	ND	0.0029	2	ND	0.0019	ND	ND	<0.0010
8/4/2021	1	ND	0.0009	5	ND	0.0046	2	ND	0.0018	ND	1	0.0009	ND	1	0.0010
8/5/2021	2	ND	0.0020	12	ND	0.0121	1	ND	0.0010	2	1	0.0030	ND	ND	<0.0010
8/6/2021	1	1	<0.0010	6	ND	0.0061	2	ND	0.0021	2	ND	0.0020	3	ND	0.0030
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/2/2021	1	ND	0.0010	4	ND	0.0039	2	ND	0.0019	4	1	0.0048	ND	ND	<0.0010
8/3/2021	3	ND	0.0029	5	ND	0.0049	3	ND	0.0029	3	1	0.0039	3	ND	0.0029
8/4/2021	1	1	0.0018	2	ND	0.0018	3	ND	0.0027	5	1	0.0055	2	2	0.0036
8/5/2021	3	1	0.0040	1	ND	0.0010	5	ND	0.0051	7	ND	0.0071	1	ND	0.0010
8/6/2021	10	ND	0.0100	ND	2	0.0020	1	ND	0.0010	6	ND	0.0060	1	1	0.0020
BAAQMD Guidelines										<0.016 Structures/cc					

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured