

## Comm Hill 2 Phase II Perimeter Sample Results

Week of August 23rd through August 27th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
8/23/2021	1	ND	0.0010	3	ND	0.0029	2	ND	0.0020	3	ND	0.0029	ND	ND	<0.0010
8/24/2021	ND	ND	<0.0010	1	1	0.0021	2	1	0.0031	1	1	0.0021	2	ND	0.0021
8/25/2021	2	ND	0.0020	ND	1	0.0010	6	ND	0.0061	2	ND	0.0020	ND	ND	<0.0010
8/26/2021	ND	ND	<0.0010	6	1	0.0070	6	ND	0.0060	2	ND	0.0020	ND	ND	<0.0010
8/27/2021	ND	ND	<0.0010	6	2	0.0083	13	2	0.0155	ND	2	0.0021	ND	ND	<0.0010
<b>BAAQMD Guidelines</b>										<b>&lt;0.016 Structures/cc</b>					

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
8/23/2021	1	ND	0.0010	2	ND	0.0020	1	ND	0.0010	1	1	0.0020	1	ND	0.0009
8/24/2021	1	ND	0.0010	3	1	0.0042	5	1	0.0062	8	ND	0.0083	6	ND	0.0062
8/25/2021	1	ND	0.0010	1	ND	0.0010	1	ND	0.0010	2	1	0.0030	2	ND	0.0020
8/26/2021	1	ND	0.0010	3	1	0.0040	3	ND	0.0030	4	1	0.0050	5	ND	0.0051
8/27/2021	ND	ND	<0.0010	ND	1	0.0010	10	3	0.0134	3	ND	0.0031	ND	ND	<0.0010
<b>BAAQMD Guidelines</b>										<b>&lt;0.016 Structures/cc</b>					

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured