

Comm Hill 2 Phase II Perimeter Sample Results
 Week of August 15th through August 19th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/15/2022				2	ND	0.0020							ND	ND	<0.0010
8/16/2022				2	ND	0.0021							ND	ND	<0.0010
8/17/2022				3	ND	0.0031							ND	ND	<0.0010
8/18/2022				2	ND	0.0021							ND	ND	<0.0010
8/19/2022				2	ND	0.0021							4	ND	0.0042
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/15/2022	2	ND	0.0020	ND	ND	<0.0010	ND	ND	<0.0010	9	2	0.0111	ND	1	0.0010
8/16/2022	2	ND	0.0021	1	ND	0.0010	3	ND	0.0031	2	ND	0.0021	2	1	0.0031
8/17/2022	2	ND	0.0021	3	ND	0.0031	5	ND	0.0052	2	ND	0.0021	3	ND	0.0031
8/18/2022	4	ND	0.0042	2	1	0.0031	4	ND	0.0041	4	ND	0.0041	2	ND	0.0021
8/19/2022	ND	1	0.0010	ND	1	0.0010	1	ND	0.0010	8	1	0.0094	9	4	0.0136
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e