

Comm Hill 2 Phase II Perimeter Sample Results
 Week of August 22nd through August 26th, 2022

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/22/2022															
8/23/2022															
8/24/2022				1	ND	0.0010							ND	ND	<0.0010
8/25/2022															
8/26/2022				1	ND	0.0010							ND	ND	<0.0010
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/22/2022															
8/23/2022															
8/24/2022	1	ND	0.0010	2	ND	0.0021	ND	ND	<0.0010	3	ND	0.0031	1	ND	0.0010
8/25/2022															
8/26/2022	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	6	ND	0.0057	3	ND	0.0029
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e