

Comm Hill 2 Phase II Perimeter Sample Results
 Week of September 13th through September 17th, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
9/13/2021	2	ND	0.0020	2	ND	0.0020	4	ND	0.0040	3	ND	0.0030	ND	ND	<0.0010
9/14/2021	ND	ND	<0.0010	1	ND	0.0010	2	ND	0.0020	3	1	0.0040	ND	ND	<0.0010
9/15/2021	2	ND	0.0020	ND	ND	<0.0010	4	ND	0.0040	ND	1	0.0010	3	ND	0.0030
9/16/2021	ND	ND	<0.0010	1	1	0.0020	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010
9/17/2021	ND	ND	<0.0010	ND	ND	<0.0010	4	ND	0.0041	1	ND	0.0010	ND	ND	<0.0010
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
9/13/2021	ND	ND	<0.0010	ND	ND	<0.0010	5	ND	0.0050	9	1	0.0100	3	1	0.0040
9/14/2021	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010
9/15/2021	ND	ND	<0.0010	ND	1	0.0010	ND	ND	<0.0010	1	ND	0.0010	1	ND	0.0010
9/16/2021	ND	ND	<0.0010	ND	ND	<0.0010	1	1	0.0020	5	ND	0.0051	ND	ND	<0.0009
9/17/2021	ND	1	0.0010	ND	1	0.0010	2	ND	0.0020	2	1	0.0031	ND	ND	<0.0010
BAAQMD Guidelines										<0.016 Structures/cc					

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured